

# Chippewa Valley School 2018 Bond Program – Mid-August 2022

## Construction Update

Date: 8/11/2022

### Site Work

- T&M Asphalt Paving is working at Fox Elementary to complete rough and final grading. Paving and striping at Fox is scheduled to be complete 8/19/22. Asphalt base, topcoats, and striping are complete at Cheyenne Elementary, Mohawk Elementary, Dakota 9<sup>th</sup> Grade Center, and Dakota High School.
- Iroquois tennis court resurfacing is scheduled to be complete late-August and the removal of Wyandot tennis courts is scheduled to be complete 8/26/22.
- The playground equipment at Fox Elementary is scheduled to be installed late-August.
- Premier Group is working on the jr. varsity baseball, varsity baseball, and softball fields at Dakota High School to install infield mix, irrigation, and goal posts. Fields are scheduled to be complete 8/26/22.
- Nationwide Construction is complete with the fence work at the Dakota High stadium entrance. Fencing at CVHS stadium entrance is scheduled to be complete late-September.

### Masonry Work

- Silverado has completed masonry piers at Dakota High School stadium entry
- Silverado is now in process of removing and reconstructing piers at CVHS stadium entrance. CVHS stadium entrance scheduled to be complete late-September.

### Carpentry work

- BJ is removing and replacing the stage doors at Mohawk Elementary. Doors are scheduled to be complete by late-August.

### General Trades

- ML Schoenherr has completed the replacement of toilet partitions at Fox Elementary and Dakota High School.  
The new dock levelers for the receiving area at Dakota High School will be arriving in late August for installation prior to the start of school.

### Lockers

- Steel Equipment is working to demo and install new band lockers at Dakota High School. This work will be complete by 8/19/22.
- The steel lockers for Mohawk Elementary are scheduled to be installed late-August.

### Glass & Glazing

- Roseville Glass has secured materials for select exterior door/window replacement. Aluminum FRP door work has commenced at Fox Elementary. Work is scheduled to be completed late-August.
- The pool windows at Dakota High School are scheduled to be replaced late-October

### Mechanical Work

- Watson Brothers has completed demo of all mechanical equipment in preparation for new equipment at Fox, Cheyenne, Ojibwa, Seneca, Dakota 9, & Dakota High School. Installation of new equipment began 7/11/2022. Mechanical work is scheduled to be complete by late-August.
- The new air handling units for Mohawk and Iroquois have a ship date of July 29, 2022, and the delivery date is 9/23/22. The plan for replacement of this work will take place summer of 2023.

### **Electrical Work**

- Brenner Electric is working alongside the mechanical contractor at Ojibwa Elementary, Seneca Middle School, Dakota 9<sup>th</sup> Grade Center, and Dakota High School to wire new equipment.
- The State group is working alongside the mechanical contractor at Cheyenne Elementary, Mohawk Elementary, Fox Elementary, and Iroquois Middle School to wire new equipment.
- Shoreview Electric is continuing work at Cheyenne Elementary to replace the fire alarm system. Fire alarm system is scheduled to be complete late-August.

### **Theatrical**

- Advanced Lighting & Sound is on site at both high school auditoriums and has completed demo of old theatrical equipment and have begun to pull wire for new theatrical equipment. Theatrical work scheduled to be complete by late-September.

### **Summer 2023 Projects**

- The roofing work for Cheyenne, Fox, Mohawk, Ojibwa, and Dakota High is under contract and material has been ordered. The material lead time for the insulation is 12 months.
- Design work for the summer 2023 projects will be complete by late-October. This includes work at Clinton Valley, Ottawa, Sequoyah, Shawnee, and Wyandot. This project will be published to be publicly bid in mid-November with contract award in early December.
- Soil borings for summer 2023 paving work is scheduled to be complete the week of 8/15/22.
- Schematic Design is in process for the two main high school media centers upgrades.