

# Chippewa Valley School 2018 Bond Program - June 2022 Update

Date: 6/30/2022

## Site Work

- T&M Asphalt Paving is currently working at Fox Elementary, Mohawk Elementary, Cheyenne Elementary, Dakota 9<sup>th</sup> Grade Center, and Dakota High School to remove select asphalt parking lots in preparation for new asphalt. After milling is complete, rough, and final grading will take place in efforts to lay base and top asphalt coats.
- Premier Group is working on the jr. varsity baseball, varsity baseball, and softball fields at Dakota High School.
- Nationwide Construction is 95% complete with the fence work at the Dakota High ball fields and will be working to begin setting the posts for the stadium entrances within the next week.

## Masonry Work

- Silverado Construction is working on the exterior brick at Iroquois Middle School and Mohawk Elementary School.
- Silverado has also completed the brick demolition at the Cheyenne Elementary entry way piers and getting them prepared for new brick veneer.

## Carpentry work

- BJ Construction will be starting within the next week to remove and replace the exterior finish above the upper story windows at Ojibwa Elementary.
- BJ will also be working to remove and replace the stage doors at Mohawk Elementary.

## General Trades

- ML Schoenherr has been working to remove and replace toilet partitions at Fox Elementary and Dakota High School. Partitions were delivered at Fox on 6/28/22 and will be delivered to Dakota High School by 7/1/22.
- The new dock levelers for the receiving area at Dakota High School will be arriving in early August for installation.

## Lockers

- Steel Equipment is scheduling the install of the additional lockers at Mohawk Elementary and the replacement band room instrument lockers at Dakota High School for early August.

## Glass & Glazing

- Roseville Glass has secured materials for select exterior door/window replacement. Install will take place in early July.

## Mechanical Work

- Watson Brothers is working to demo all mechanical equipment in preparation for new equipment at Fox, Cheyenne, Ojibwa, Seneca, Dakota 9, & Dakota High School.
- The new air handling units for Mohawk and Iroquois have a ship date of July 29, 2022, and the delivery date is 9/23/22. The plan for replacement of this work will take place summer of 2023.

## Electrical Work

- Brenner Electric is working to disconnect lights at the Ojibwa computer lab for mechanical demolition. Also, working alongside the mechanical contractor to disconnect equipment for demolition.
- The State group is working along side the mechanical contractor to disconnect equipment.

- Shoreview electric working at Cheyenne Elementary to replace the fire alarm system.

### **Theatrical**

- Advanced Lighting & Sound is on site at both high school auditoriums demoing old theatrical equipment out and beginning to pull wire for new theatrical equipment.

### **Summer 2023 Projects**

- The roofing work for Cheyenne, Fox, Mohawk, Ojibwa and Dakota High was recently award by the board of education. The material lead time for the insulation is 12 months.
- Design work is continuing for the summer 2023 projects. This includes work at Clinton Valley, Ottawa, Sequoyah, Shawnee, Wyandot, and the high school media centers.