

Chippewa Valley School 2018 Bond Program – Late-August 2022

Construction Update

Date: 8/26/2022

Site Work

- T&M Asphalt Paving is complete with all asphalt, concrete, and parking lot striping work at Cheyenne Elementary, Fox Elementary, Mohawk Elementary, Iroquois Middle School, Dakota 9th Grade Center, and Dakota High School. Site restoration work will be completed by 9/2/22.
- Iroquois tennis court resurfacing is scheduled to be complete in late-September and the removal of Wyandot tennis courts is scheduled to be complete 9/2/22, which includes.
- The playground equipment at Fox Elementary is scheduled to be installed around mid-September.
- Premier Group has completed the installation of infield mix and irrigation at the jr. varsity baseball, varsity baseball, softball fields, and football practice fields at Dakota High School. New field goal post installation is scheduled to be completed by 9/2/22.
- Nationwide Construction is complete with the fence work at the Dakota High stadium entrance. Fencing at CVHS stadium is on hold to work through the insurance claim process.

Masonry Work

- Silverado has completed masonry piers at Dakota High School stadium entry
- The reconstruction of masonry piers at CVHS stadium entrance is on hold to work through the insurance claim process.

Carpentry work

- BJ Construction is scheduled to remove and replace stage doors at Mohawk Elementary in late-September.

General Trades

- ML Schoenherr has completed the replacement of toilet partitions at Fox Elementary and Dakota High School.
- The new dock levelers for the receiving area at Dakota High School will be arriving in late August for installation prior to the start of school.

Lockers

- Steel Equipment has completed the installation of band instrument storage lockers at Dakota High School.
- The additional lockers for Mohawk Elementary are scheduled to be installed early-October.

Glass & Glazing

- Roseville Glass has completed the door replacement work at Fox Elementary.
- The pool windows at Dakota High School are scheduled to be replaced in late-October.

Mechanical Work

- Watson Brothers has completed demo of all mechanical equipment in preparation for new equipment at Fox, Cheyenne, Ojibwa, Seneca, Dakota 9, & Dakota High School. Installation of new equipment began 7/11/2022. Mechanical work is scheduled to be complete by late-August.
- Ojibwa Elementary computer lab AC unit is scheduled to be completed by 9/2/22.
- The new air handling units for Mohawk and Iroquois have a ship date of July 29, 2022, and the delivery date is 9/23/22. The plan for replacement of this work will take place summer of 2023.

Electrical Work

- Brenner Electric is working alongside the mechanical contractor at Ojibwa Elementary, Seneca Middle School, Dakota 9th Grade Center, and Dakota High School to wire new equipment.
- The State group is working alongside the mechanical contractor at Cheyenne Elementary, Mohawk Elementary, Fox Elementary, and Iroquois Middle School to wire new equipment.
- Shoreview Electric is continuing work at Cheyenne Elementary to replace the fire alarm system. Fire alarm system is scheduled to be complete prior to the start of school.

Theatrical

- Advanced Lighting & Sound is working at both high school auditoriums and has completed demo of old theatrical equipment and have begun to pull wire for new theatrical equipment. Theatrical work scheduled to be complete by late-September.

Summer 2023 Projects

- The roofing work for Cheyenne, Fox, Mohawk, Ojibwa, and Dakota High is under contract and material has been ordered.
- Design work for the summer 2023 projects will be complete by late-October. This includes work at Clinton Valley, Ottawa, Sequoyah, Shawnee, and Wyandot. This project will be publicly bid in mid-November with contract award in early December.
- Soil borings for summer 2023 paving work is complete.
- Schematic Design is continuing for the two main high school media centers upgrades.