

Chippewa Valley School 2018 Bond Program – Late-September 2022

Construction Update

Date: 9/30/2022

Site Work

- T&M Asphalt Paving is complete with all asphalt, concrete, site restoration, and parking lot striping work at Fox, Mohawk, Iroquois, Seneca, Cheyenne, and Dakota.
- The removal of the Wyandot tennis courts is complete. The Iroquois tennis court resurfacing is scheduled to be complete in the Spring of 2023.
- The playground equipment at Fox Elementary is scheduled to be installed in early October.
- Premier Group is complete with all athletic field work for summer 2022.
- Nationwide Fence is on hold with the CVHS stadium entrance fencing as we work through the insurance claim process.

Masonry Work

- The reconstruction of masonry piers at CVHS stadium entrance is on hold to work through the insurance claim process.

Carpentry work

- BJ Construction is scheduled to replace the stage storage doors at Mohawk Elementary in late-September.

General Trades

- The new dock leveler for the receiving area at Dakota High School is complete.

Lockers

- The additional student lockers for Mohawk Elementary are scheduled to be installed in early-October.

Glass & Glazing

- The replacement pool windows at Dakota High School are scheduled to be replaced in late-October.

Mechanical Work

- Watson Brothers has completed demo of all mechanical equipment in preparation for new equipment at Fox, Cheyenne, Ojibwa, Seneca, Dakota 9, & Dakota High School. Installation of new equipment began 7/11/2022. Mechanical work is scheduled to be complete by mid-October.
- The new air handling units for Mohawk and Iroquois have a ship date of July 29, 2022, and the delivery date is 9/23/22. The plan for replacement of this work will take place in the summer of 2023.

Electrical Work

- Brenner Electric is continuing to work alongside the mechanical contractor at Ojibwa Elementary, Seneca Middle School, Dakota 9th Grade Center, and Dakota High School to wire new equipment, which will be complete mid-October.
- The State group is continuing to work alongside the mechanical contractor at Cheyenne Elementary, Mohawk Elementary, Fox Elementary, and Iroquois Middle School to wire new equipment, which will be complete mid-October.
- Shoreview Electric is wrapping up work at Cheyenne Elementary on the fire alarm system.

Theatrical

- Advanced Lighting & Sound has completed most of their work at both high school auditoriums. There is still some new equipment that is scheduled to arrive later this year.

Summer 2023 Projects

- The roofing work for Cheyenne, Fox, Mohawk, Ojibwa, and Dakota High is under contract. Most of the material has been secured.
- Design work for the summer 2023 projects will be complete by late-October. This includes work at Clinton Valley, Ottawa, Sequoyah, Shawnee, and Wyandot. This project will be publicly bid in mid-November with contract award in early December.
- Schematic Design is continuing for the two main high school media centers upgrades and stadium scoreboards.