

**CHIPPEWA VALLEY SCHOOLS
2018 BOND PROGRAM
CONSTRUCTION UPDATE**

APRIL 2020

SAFETY & SECURITY

- The relocation of the main office at Cheyenne Elementary is currently on hold. The new office location will be adjacent to the main entry so all visitors will be forced to enter through the main office to check-in first. Renovations are planned to be completed over the summer so the office staff can move over and renovations of the existing office space can be completed.
- The classroom door hardware contractor is currently on hold with replacing the door hardware across the district. The new door hardware will allow teachers to lock their doors from inside the classroom, so they do not need to go out to the hallway to lock their doors. All schools are planned to be completed over the summer.
- The second phase of the door hardware upgrades has been rescheduled to start later this year. This will include the larger student occupied spaces such as gyms, cafeterias, and media centers. The material has been ordered, however there is currently a several month delay on all orders.
- The emergency alert system installation is currently on hold. The contractor has completed wiring at 5 schools. All schools are planned to be completed by the end of summer.
- The interior glass along corridors at student occupied spaces will be upgraded to impact resistant glass over the next several months. This contractor as field measured all the openings and placed the order for the glass. Installation is planned to start this spring.

SITE IMPROVEMENTS

- The parking lots at Shawnee Elementary and Sequoyah Elementary will be repaved. Some concrete sidewalk removal has been completed at Sequoyah. Both schools are planned to be completed over the spring and summer.
- The east 21-Mile Road entry at Dakota High School will be modified to improve traffic flow. The west and east end of Cougar Drive will be widened to improve traffic flow. All work is planned to be completed over the summer.
- The parking lots at both Huron Elementary and Ojibwa Elementary will be improved to separate the bus loop from the parent loop for safety. Work is planned to be completed over the summer.
- The playgrounds at all 12 elementary schools at Little Turtle are planned to be improved this spring and summer. The new equipment has been ordered and is in production.

OTHER PROJECTS

- The folding wall in the Dakota 9th Grade gym is planned to be replaced with a roll-down vinyl divider curtain this summer. The new curtain has been ordered and work will be scheduled as soon as material is available.
- The replacement of the chiller at Cherokee Elementary has been rescheduled for the fall, after the cooling season due to anticipated delays in receiving the new chiller.

2021 PROJECTS

- The architect and engineers have completed most of their field investigation for the 2021 projects. Schematic design documents have been completed and are currently under review. Final design documents will be prepared over the next several months and go out to public bid by the end of the year.
- These projects will include work at Cherokee, Erie, Huron, Miami, Algonquin, CV-9, CVHS, Mohegan and the Administration Complex.