

Chippewa Valley Schools
2004 Bond Issue Program
Construction Update

JUNE 2009

ELEMENTARY SCHOOLS

Elementary Schools

Baseball field improvements are underway at all of the elementary fields. The infields are being graded and bench and fencing repairs are being performed where necessary.

Huron, Miami, Ojibwa, Shawnee, Sequoyah, Cheyenne

Work on the secure entrances has begun and will be complete before school begins.

Cherokee, Clinton Valley, Miami

The Clinton Valley roof replacement is nearing completion. Roofing work is ongoing at Cherokee and Miami and will be complete before school begins.

Technology

Computers have been replaced at 10 elementary schools.

MIDDLE SCHOOLS

Iroquois Middle School

Work on the computer lab is close to completion. The ceiling grid, paint and casework are complete. The ductwork, ceiling tiles and carpet will be installed in July and then the room will be ready for furniture and computers which will be installed in August. Construction has begun in the locker rooms. The demolition work and underground mechanical and electrical work is complete. The mason is onsite to begin building the new walls.

HIGH SCHOOLS

CVHS

Concrete will be replaced at the walkway between CVHS & CVHS-9 in July. The roofing contractor is working on replacing approximately one third of the roof (main gym, auxiliary gym and kitchen areas). Existing masonry will be reworked and new metal panels will be installed in August to address leaks in the building.

Dakota High School

Existing plumbing fixtures are currently being replaced with more energy efficient fixtures. All of the drinking fountains on the second floor of the building have been replaced with a heavy duty model that is less susceptible to vandalism. Replacement of the drinking fountains on the first floor will be complete in July. Renovation of the LCCE classrooms has begun. Demolition is complete. The new masonry walls are approximately 80% complete and underground mechanical and electrical work is ongoing. Paint and flooring will begin next week and be complete by the end of July. Masonry and flashing rework has begun on the roof to address leaks and will be complete by August.

OTHER BUILDINGS

Administration Building

The exterior windows in the older portion of the building have been replaced and the roofing work is complete. Work on the parking lot replacement is ongoing and will be complete before school starts in the fall. The computers in the building have been replaced.

District-Wide

The installation of a card access system at every building has begun and will be complete in August. Several interior and exterior doors will be replaced in select buildings. The temperature control system is being upgraded at all buildings.